Status of Jicarilla Apache Nation Power Authority Generator Interconnection Requests and Studies -- Updated 5/17/2023										
Request ID	Point of Interconnection	MW Output	Estimated ISD	Generation Type	Application Received	Application Perfected	PISIS	DISIS	Facilities Study	Status
JANPA-2018-001	JAN Energy Park	50 MW	Jun-21	Solar	Aug-18	Dec-19		Jun-21	Jun-21	In Construction, Expected COD 6/23
JANPA-2018-002	JAN Energy Park	50 MW	Jun-21	Solar	Jul-19	Oct-19		Jun-21	Jun-21	COD 3/22
JANPA-2018-003	JAN Energy Park	20 MW	Jun-21	Storage	Aug-18	Dec-19		Jun-21	Jun-21	In Construction, Expected COD 6/23
JANPA-2020-001	JAN Energy Park	400 MW	Long Range	Solar	Jul-20		Sep-20			PISIS Completed
JANPA-2020-001	JAN Energy Park	100 MW	Long Range	Storage	Jul-20		Sep-20			PISIS Completed
JANPA-2021-001	JAN Energy Park	150 MW	Jun-24	Solar	Aug-21	Feb-23		Jul-21		Draft Facility Study Distributed For Review
JANPA-2021-002	JAN Energy Park	40 MW	Jun-24	Storage	Aug-21	Feb-23		Jul-21		Draft Facility Study Distributed For Review
JANPA-2022-001	JAN Energy Park	250 MW		Solar/Storage	Apr-22					PISIS Study Agreement executed 3/31/23
JANPA-2022-002	JAN Energy Park	300 MW		Solar/Storage	Apr-22					PISIS Study Agreement executed 3/31/23